

DANIELS Bradley K

From: Kalish Fred N
Sent: Thursday, April 11, 2013 2:04 PM
To: 'lukeshepard@rockawaybeachor.us'
Cc: 'Annette Pampush (apampush@co.tillamook.or.us)'; DANIELS Bradley K
Subject: Compliance Schedule for Rockaway Beach

Mr. Shepard:

Based on your emails dated April 8 and April 11, DWS has established the following compliance schedule for the City of Rockaway Beach pertaining to the ongoing issues with elevated TTHMs in your finished water:

1. April 10, 2013 - City Council approved of the purchase and installation of pressure sand filters for pretreat of raw water for reduction of TOC. (completed)
2. April 11 2013 - City of Rockaway Beach/WesTech Engineering placed order for pressure sand filters. (completed)
3. Initial estimate by the manufacturer of the sand filters was delivery in 22 - 26 weeks; installation would begin in the Sept - Oct 2013 timeframe. Currently waiting for update to delivery schedule.
4. HBH Engineering will be design engineer, and will provide plans and specifications to DWS for plan review and approval prior to the start of installation. The City should allow a minimum of 3 weeks for DWS review and approval.

Fred Kalish
Regional Engineer
Oregon Health Authority
Center for Health Protection
Drinking Water Services
800 NE Oregon Street, Suite 640
Portland, OR 97232-2162
971-673-0406
fred.n.kalish@state.or.us